## Area Committee 2: Summary of CIL/ S106 Funded Projects Being Delivered by Community Groups, August 2025

## **Ongoing projects**

Year	Ward	Name of Organisation	Name / description of the project	Total Funding agreed	Funding released?	Project status update	Estimated completion Date
2021	Stoke Bishop	The Parochial Church Council of St Mary Magdalene	The enhancement of St Mary Magdalene church rooms and toilet facilities to make them accessible for all.	CIL - £25,000	Yes	Ongoing: Enabling works are under way, main contract commences in September 25, these expected to finish in April 26, with some landscape and internal finishes to follow.	Dec-25
2019	Stoke Bishop	43 <sup>rd</sup> Bristol (St Mary	Replacing a 70+ year old, not-fit-for-purpose	£30,000	Yes	Ongoing: the old hut has been demolished, and	End of 2025

Magdalene	wooden Hut with a	all groundworks are
Stoke Bishc	p) modern, accessible and	complete and block
Scout Grou	p sustainable Scout	flooring laid. Next steps
	Community Centre.	are brick walls, roof,
		window, and doors.

## **Completed projects**

Year	Ward	Name of Organisation	Project name		Completion
				Funding agreed	Date
2019	Bishopston & Ashley Down	BCR Street Scene Volunteer Group	Reduce the impact of graffiti on infrastructure	£11,400	February 2022
2019	Bishopston & Ashley Down	1st Bristol Muslim Scout Group	Hall improvements	£4,500	January 2021