

# Area Committee 4: Summary of CIL/ S106 Funded Projects Being Delivered by Community Groups, August 2025

## Ongoing projects

Year	Ward	Name of Organisation	Name / description of the project	Total Funding agreed	Funding released?	Project status update	Estimated completion Date
2023	Central	Saint Stephen's City Centre Church	Repairs and remedial work to church garden	£12,000	Yes	Ongoing: Works are nearing completion	August 2025
2023	Lawrence Hill	Bristol Somali Resource Centre	Tenants Hall Development	CIL - £150,000	No	Ongoing: new housing partner sought and working closely with partners and community to assess project and design to community needs.	TBC/2028

2023	Ashley	Black South West Network (BSWN)	The Coach House Refurbishment Project	CIL - £100,000	Partly	Ongoing: Contractor appointed in June 25, and work on site has started.	November 2025
2023	Multiple wards	Great Western Air Ambulance Charity	Provision of Public Access Defibrillators	CIL - £72,000	Yes	Ongoing: 45 defibrillators have been or will imminently be installed across the city. Devices have been installed in areas with greatest risk factors and with input from Councillors.	October 2025
2022	Central	Faithspace, Redcliffe Methodist Church	Community Hall roof replacement	CIL £50,000	No	Ongoing: Planning permission now granted and works gone out to tender	September 2025
2021	Central	Redcliffe Gardening Group and Faithspace	To enhance an outdoor area as a gardening project of the Redcliffe Gardening Group.	CIL - £6,000	Yes	Delayed because of heating network pipe installation works in designated garden	TBC

						area and damage to lawn and path areas as a result.	
2019	Lawrence Hill	St Luke's Church Barton Hill	Update kitchen, toilet and disabled wet room facilities at the venue.	CIL - £20,000	Yes	No update received	
2018	Easton	Severnside Community Rail Partnership CIC	Stapleton Road Station - gateway improvements to provide safe & welcoming environment.	£200,000.00	Yes	Ongoing: after various rail industry delays contractors are now on site. The slopes are being de-vegetated for the creation of slopes. Gabion baskets will be installed next.	October 2025

## Completed projects

Year	Ward	Name of Organisation	Project name	Total CIL/S106 Funding agreed	Completion Date	
------	------	----------------------	--------------	-------------------------------	-----------------	--

2018	Ashley	A.P.E	Improvements to community kitchen and creation of café/bakery space	£100,000		
2018	Ashley	St Werburghs City Farm	Upgrade of community spaces	£42,954	Mar-20	
2018	Ashley	Children's Scrapstore	Accessible route into Scrapstore	£29,764		
2018	Lawrence Hill	Barton Hill Community Settlement	Rewire electrics, new entrance & parking bays and new roof	£45,000		
2019	Ashley	Full Circle @Docklands Ltd	Repair, refurbishment and updating of the CAT property	£99,766		
2019	Ashley	The Architecture Centre	'Life along the Green Link'	£80,000	Nov-20	
2019	Easton	Easton Community Centre	"Off the Cycle Path"	£44,394		
2019	Easton	Sustrans	Cycle path	£9,994.80	Sep-22	
2019	Lawrence Hill	Felix Road Adventure Playground / Easton and Lawrence Hill	Improve community/urban/green spaces	£100,063.25		

		Neighbourhood Management				
2019	Lawrence Hill	Trinity Community Arts Ltd	Trinity Digs kick-start project	£26,000	Jun-21	
2021	Central	Elim Bristol	Renovation of community hub	£30,000	Apr-23	
2021	Ashley	Narrowways Millennium Green Trust	Pathway improvement	£1,200	Jun-22	
2021	Easton	Eastside Community Trust and Friends of Owen Square Park	Owen Square Park Community Safety Project	£20,000	July-25	
2022	Lawrence Hill	Wellspring Settlement	Development of Swan building	£40,000	Oct-24	
2022	Easton	Bloy Street Square Committee	Regeneration of Bloy Street Square	CIL - £37,000	Feb-24	
2023	Lawrence Hill	Barton Hill Boxing Club (Wellspring Settlement)	BHABC Roof	CIL - £29,833	Nov-24	
2023	Multiple (Lawrence Hill & Easton)	Eastside Community Trust	Lift replacement	CIL - £73,000	Jan-25	

2023	Ashley	Full Circle Docklands	Docklands Community Legacy Investment	CIL - £35,000	Dec-24	
------	--------	-----------------------	--	---------------	--------	--

