

Summary of Area Committee CIL / S106 Funded Projects delivered by Parks and Green Spaces August 2025

Area Committee 1

Table 1: Projects approved by Area Committee 1: **Avonmouth and Lawrence Weston, Henbury and Brentry, Southmead, Horfield**

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
2022	1	Henbury & Brentry/ Avonmouth & Lawrence Weston	P15836-1001	Blaise Castle Estate	Outdoor Gym	2022 CIL - £22.5K 2024 CIL - £7.5K 2025 Sports S106 - £15K External Grant - £5K	Ongoing	Contract awarded and due to commence on site Spring 2026	Spring 2026
2023	1	Avonmouth & Lawrence Weston	P15678-1006	Beverston Gardens	New Play Area	CIL - £250K 2018 S106 - £9,718 - Moved from Vincent Close Play area allocation	Ongoing	Currently Works are on site, due to be completed March 2026	Spring 2026
2025	1	Southmead	AC223P147	Elderberry Walk	Benches	CIL - £6,750	Not Started	Programming into future delivery programme. Will	Winter 2026

Update on Area Committee funded projects being delivered by Parks

								contact stakeholders Spring 2026	
2025	1	Southmead	AC125P115	Fonthill Park	Park Improvements (Phase 1)	CIL - £16,020.66	Not Started	Partial funding - will need to agree with community what is deliverable. Programming into future delivery programme. Will contact stakeholders Spring 2026	Winter 2026

Area Committee 2

Table 2: Projects approved by Area Committee 2: **Stoke Bishop, Westbury on Trym and Henleaze, Redland, Bishopston and Ashley Down**

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
2025	2	Stoke Bishop	AC123P13	Sea Mills	Nature Recovery at Sea Mills	CIL - £5,750	Not Started	Programming into future delivery programme. Will contact stakeholders Spring 2026	Winter 2026 – Spring 2027

Update on Area Committee funded projects being delivered by Parks

--	--	--	--	--	--	--	--	--	--

Area Committee 3

Table 3: Projects approved by Area Committee 3: **Clifton, Clifton Down, Cotham, Hotwells and Harbourside**

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
2025	3	Hotwells and Harbourside	AC325P160	Brandon Hill Gardens	Repair of Brandon Hill ponds and waterfalls	CIL - £52,700	Not Started	Programming into future delivery programme. Will contact stakeholders Spring 2026	Winter 2026 – Spring 2027

Area Committee 4

Table 4: Projects approved by Area Committee 4: **Central, Ashley, Lawrence Hill, Easton**

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
-------------	--------	------	--------------------------	---------------------	-------------------	---------------------------------	----------------	-----------------	--------------------------

Update on Area Committee funded projects being delivered by Parks

2019	4	Central	P15384-1013	Castle Park	St Peters Church visitor experience	CIL - £25K	Ongoing	Works delayed due to need for bat surveys. The second of which is due in April 2026. Works to be carried out by Street Lighting contractors Spring 2026	Spring 2026
2019	4	Central	P15384-1004	Castle Park	CCTV Phase 2 and Lighting	CIL - £35K	Ongoing	Works delayed due to need for bat surveys. The second of which is due in April 2026. Works to be carried out by Street Lighting contractors Spring 2026	Spring 2026
2021	4	Easton	P15706-1006	Netham Park	Play Area expansion	CIL - £130K	Ongoing	One of 5 play areas being contracted out together. Contracts now awarded. Works due to start Spring 2026	Spring 2026
2021	4	Ashley	P15706-1007	St Andrews Play Area	Play Area improvements	CIL - £19.8K	Ongoing	Trim Trail refurbishment completed Summer 2024.	Spring 2026

Update on Area Committee funded projects being delivered by Parks

								Signage installation delayed due to supply chain issues. Drainage improvements to be looked at if funds remain	
2021	4	Lawrence Hill	P15706-1010	St Jude's Children's play area	Play Area expansion	CIL - £130K	Ongoing	One of 3 play areas being contracted out together, with Rawnsley and St Agnes Parks. Contracts awarded and Works due to start February 2026	Spring 2026
2022 & 2023	4	Lawrence Hill	P15678-1007	Rawnsley Park	Upgrade the play area and wider park environment	CIL 2022 - £81,360 SCIL 2023 - £72K	Ongoing	One of 3 play areas being contracted out together, with St Judes Play Area and St Agnes Park. Contracts awarded and Works due to start February 2026	Spring 2026
2023	4	Ashley	P15678-1005	St Agnes Park	Play Area Improvements	SCIL - £110K	Ongoing	One of 3 play areas being contracted out together, with Rawnsley Park and St Judes Play Area. Contracts awarded	Spring 2026

Update on Area Committee funded projects being delivered by Parks

								and Works due to start February 2026	
2023	4	Central	P15962-1002	The Dings Park	Outdoor Youth Activity Equipment	CIL - £22,719	Ongoing	Delays in delivery, due to equipment affordability and limited suitable locations	Spring 2026
2023	4	Central	P15962-1006	Portwall Lane	Open Space Improvements	CIL - £15K BID - £35K	Ongoing	Majority of the work has been completed. Additional ground cover planting to be carried out when weather allows	Spring 2026
2022	4	Central		Halston Drive Oval	Sensory garden	CIL - £58K	Ongoing	CIL funds originally awarded to Housing for play/fitness equipment. This was passed to Parks for delivery in 2024. Delays in delivery due to location and nature of works. Plans are now drawn up by stakeholders and due to be delivered through Parks this Spring	Spring 2026

Update on Area Committee funded projects being delivered by Parks

2025	4	Ashley	AC425P012	Brunswick Square Cemetery	Installation of lighting	CIL - £30,200	Not Started	Programming into future delivery programme. Will contact stakeholders Spring 2026	Winter 2026 – Spring 2027
2025	4	Central	AC425P149	St Peters Church – Castle Park	Provide public access by levelling the ground inside St Peters Church, improved lighting	CIL £100K	Not Started	Programming into future delivery programme. Will contact stakeholders Spring 2026	Winter 2026 – Spring 2027
2025	4	Central	AC425P083	Quakers Burial Ground	Establishing a Memorial/Hope Garden for people seeking asylum and refugees in Bristol	CIL - £105K	Not Started	Programming into future delivery programme. Will contact stakeholders Spring 2026	Autumn 2026
2025	4	Central	AC425P073	Francombe & Waring & Proctor Housing Estates	Complete unfinished play areas in Proctor and Francombe estate	CIL - £52K	Not Started	Programming into future delivery programme. Will contact stakeholders Spring 2026	Winter 2026 – Spring 2027
2025	4	Central	AC425P056	Castle Park	Improvements to Saint Edith's Well in Saint Peter's Square	CIL - £9,500	Not Started	Programming into future delivery programme. Will contact stakeholders Spring 2026	Autumn 2026

Update on Area Committee funded projects being delivered by Parks

2025	4	Easton	AC425P042	Bellevue Road Play Area	Improvements to Play Area	CIL - £106,700	Not Started	Programming into future delivery programme. Will contact stakeholders Spring 2026	Winter 2026 – Spring 2027
2025	4	Lawrence Hill	AC425P050	Newtown Park	Installation of lighting along unofficial cycle path	CIL - £61K	Not Started	Programming into future delivery programme. Will contact stakeholders Spring 2026	Winter 2026 – Spring 2027
2025	4	Central	AC425P082	Dove Street	Improve an alternative dog exercise area, and re-landscape the end park as a dog-free environment including park equipment	CIL - £182K	Not Started	Programming into future delivery programme. Will contact stakeholders Spring 2026. This is on BCC Housing land, but to be delivered by Parks in collaboration	Winter 2026 – Spring 2027
2025	4	Lawrence Hill	AC425P015	Bannerman Road Play Area	Improvements to Play Area	CIL - £11,250 2025 SCIL - £200K	Not Started	Programming into future delivery programme. Will contact stakeholders Spring 2026	Winter 2026 – Spring 2027

Area Committee 5

Update on Area Committee funded projects being delivered by Parks

Table 5: Projects approved by Area Committee 5: **Lockleaze, Hillfields, Eastville, Frome Vale**

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / \$106 Funding agreed	Project status	Progress update	Expected completion date
2021	3	Lokleaze	P15706-1003	South-West Purdown	New Play Area	CIL - £87.5K Grant - £50K 2025 SCIL - £50K	Ongoing	New Play Area Phase 1 completed Dec 2025. Additional £50K SCIL awarded Dec 2025 for Phase 2 to be delivered Spring 2026	Spring 2026
2022	3	Lockleaze	14554	Purdown Public Open Space	To improve accessibility for pedestrians using Purdown throughout the year	CIL - £18K	Ongoing	Works delayed due to unforeseeable circumstances and weather conditions. Due to be completed Spring 2026	Spring 2026
2022 & 2023	3	Hillfields	P15678-1003	Argyle Road Playground	Make significant improvements to the children's play area	2023 SCIL - £77K 2022 CIL - £50K	Ongoing	One of 5 play areas being contracted out together. Contracts now	Spring/Summer 2026

Update on Area Committee funded projects being delivered by Parks

						2025 SCIL £50K		awarded. Works due to start Spring 2026. An additional £50K SCIL awarded for additional play equipment, to be added to existing contract.	
2023	3	Frome Vale	P15678-1004	Oldbury Court Estate	Play Area Refurbishment and access improvements	SCIL - £500K	Ongoing	Contractors currently on site. Most of the Play Area will be completed for Easter holidays 2026. There are delays with the contractors supplying the accessible pirate ship, which will be delivered and built after Easter holidays 2026	Spring 2026
2023	3	Frome Vale	P15962-1001	Oldbury Court Estate	Bins and benches	CIL - £27,223	Ongoing	Locations of new and replacement benches and bins have been	Spring 2026

Update on Area Committee funded projects being delivered by Parks

								determined with stakeholders and ordered. Long order times means installation will be Spring 2026	
2025	3	Frome Vale	AC525P005	Oldbury Court Estate (parkland)	Improvement of informal pathways and construction of more formal pathways within the estate.	CIL - £20K	Not Started	Programming into future delivery programme. Will contact stakeholders Spring 2026	Autumn 2026
2025	5	Lockleaze	AC525P099 (and AC525P020)	Gainsborough Square	Lighting, bench and noticeboard	CIL - £29,300	Not Started	Programming into future delivery programme. Will contact stakeholders Spring 2026	Autumn 2026
2025	5	Hillfields	AC525P021	Hillfields Park	Accessibility pathway and steps to Hillfields Park Community Garden	CIL - £5K	Not Started	Programming into future delivery programme. Will contact stakeholders Spring 2026	Autumn 2026

Area Committee 6

Update on Area Committee funded projects being delivered by Parks

Table 6: Projects approved by Area Committee 6: **St George West, St George Central, St George Troopers Hill**

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
2021	4	St George Central	P15706-1005	Rodney Road playing fields	Improvements to POS	CIL - £60K	Ongoing	Path works completed Autumn 2025, with additional chainsaw sculpture works. Awaiting signage to be delivered Spring 2026.	Spring 2026
2025	4	St George West	AC625P025	St George Park John Deasy Play Area	Supply and Install 5-way swing set	CIL - £12,276	Not Started	Programming into future delivery programme. Will contact stakeholders Spring 2026	Autumn 2026

Area Committee 7

Table 7: Projects approved by Area Committee 7: **Southville, Bedminster, Windmill Hill, Filwood**

Update on Area Committee funded projects being delivered by Parks

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
2018	5	Bedminster	P13559-1095	Ashton Vale	Play Area	S106 - £70K (£57K remaining)	Stalled	Project delayed due to lack of suitable location and historical issues. Currently discussions with Cllrs options to move funds to other locations.	Autumn 2026
2023 & 2024	5	Bedminster	P15836-1006	Ashton Vale	Playing Fields Path (now new fencing and entrance to playing fields)	2023 CIL - £50K 2024 CIL - £11.9K	Ongoing	AC7 authorised change of use of funds for a new fence to enclose Playing Fields at Bowling Club end of park. Fencing has been ordered, awaiting start date.	Spring 2026
2024	5	Windmill Hill	P15836-1004	Victoria Park	New Toddler Swings for existing play area	2024 CIL - £19,7K	Ongoing	Works currently on site, due to complete February 2026	February 2026
2022 & 2023	5	Windmill Hill	P15836-1004	Victoria Park	Play & Skate rationalisation of space	2022 CIL - £35.5K 2023 CIL - £4.6K	Ongoing	Delays due to lack of capacity. Tender documents being drawn up	Summer 2026
2023	5	Windmill Hill	P15678-1008	Victoria Park	Infrastructure Improvements	SCIL – 191K	Ongoing	Delays due to lack of capacity. Tender	Autumn 2026

Update on Area Committee funded projects being delivered by Parks

								documents being drawn up	
2022 & 2024	5	Southville	P15836-1007	Dame Emily Play Area	Park Improvements	2022 CIL - £35K 2022 S106 - £4K 2024 CIL&S106 - £42,946	Ongoing	Outstanding Mining memorial work is progressing in partnership with Cllrs and commissioned community artist. BCC Arts team will be liaising with all parties and carrying this project forward to completion, in addition to another mining memorial project	Spring 2026
2025	5	Windmill Hill	AC725P086	Victoria Park	New benches	CIL - £9,600	Not Started	Programming into future delivery programme. Will contact stakeholders Spring 2026	Autumn 2026
2025	5	Bedminster	AC725P070	Gores Marsh Park	Improvements for community and biodiversity	CIL - £25K	Not Started	Programming into future delivery programme. Will contact stakeholders Spring 2026	Autumn 2026
2025	5	Windmill Hill	AC725P085	Higham Street town/village green.	Install sensory garden and accessible park equipment	CIL - £13K	Not Started	Programming into future delivery programme. Will	Autumn 2026

Update on Area Committee funded projects being delivered by Parks

								contact stakeholders Spring 2026	
2025	6	Filwood	AC725P078	Upgrading of play park in Knowle West Health Park grounds	Equipment upgrade	CIL - £80K	Not Started	Programming into future delivery programme. Will contact stakeholders Spring 2026	Spring 2027

Area Committee 8

Table 8: Projects approved by Area Committee 8: **Harcliffe and Withywood, Bishopsworth, Hengrove and Whitchurch Park**

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
2023	6	Hengrove & Whitchurch Park	P15678-1002	Hengrove Play Park	Water Play Area Refurbishment	SCIL - £375K	Ongoing	Works are currently on-site. Delays due to contractor issues	Spring 2026
2024	6	Hengrove & Whitchurch Park	P15678-1002	Hengrove Play Park	Accessible Play	SCIL - £125K	Not Started	Outline plan drawn up with water play area by in house Landscape Architect. This next phase	Spring 2027

Update on Area Committee funded projects being delivered by Parks

								delayed due to water play delays and officer capacity.	
2021	6	Hengrove & Whitchurch Park	P15706-1015	Court Farm Open Space	New Multi-Use Games Area	CIL - £70K	Ongoing	One of 5 play areas being contracted out together. Contracts now awarded. Works due to start Spring 2026	Spring 2026
2021	6	Hengrove & Whitchurch Park	P15706-1016	Fortfield Green Play Area	Play Area Refurbishment	CIL - £103K	Ongoing	One of 5 play areas being contracted out together. Contracts now awarded. Works due to start Spring 2026	Spring 2026
2021	6	Hartcliffe & Withywood	14554	Hartcliffe	Environmental Improvements (Park Work)	CIL - £8.8K	Stalled	Project being carried out by ParkWork in collaboration with the community. The Wildflower work not carried out yet, as the areas suggested by group were	Spring 2026

Update on Area Committee funded projects being delivered by Parks

								not all deemed suitable. Project stalled. Brief changing and currently ParkWork determining scope	
2022	6	Bishopsworth	14554	Manor Woods Valley	Entrances	CIL - £13,110	Complete	All works completed Summer 2025	Summer 2025
2023	6	Hengrove & Whitchurch Park	14554	Pigeon House Stream Open Space (Maidenhead Road)	Improvements for local community to exercise and recreation	CIL - £10K	Ongoing	Project lead liaising with internal and external stakeholders to develop plan that benefits community and biodiversity of the site.	Spring 2026
2025	6	Bishopsworth	AC825P055	Ilchester Green	Installation of basketball hoops or football goals	CIL - £5K	Not Started	Programming into future delivery programme. Will contact stakeholders Spring 2026	Autumn 2026

Area Committee 9

Table 9: Projects approved by Area Committee 9: **Knowle, Stockwood, Brislington East, Brislington West**

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
2023	5	Knowle	P15142-1009	Redcatch Park	Infrastructure Improvements	Capital Receipt - £57K	Ongoing	One of 5 play areas being contracted out together. Contracts now awarded. Works due to start Spring 2026	Spring 2026
2022	5	Brislington West	P15962-1003	Arnos Court Park	Environmental Improvements	CIL - £10.4K	Ongoing	Community delivering planting element of this project. Woodland edge planting carried out late winter 2025. Swale complete. Some benches installed and a further 4 Benches being installed by Parks Area team February 2026.	Winter 2025/2026

Update on Area Committee funded projects being delivered by Parks

2023	5	Knowle	P15962-1005	Northern Slopes	Muriel's steps installation	CIL - £25K	Ongoing	Currently on site, due to complete February 2026.	Winter 2025/2026
2023	5	Knowle	14554	Redcatch Park	Benches	CIL - £19,773	Ongoing	In discussions with stakeholders regarding locations	Spring 2026
2023 & 2025	5	Brislington East	P15962-1004	Eastwood Farm Road	New Games Area	2023 CIL - £98K 2025 CIL - £7K Other funding - £25,500	Ongoing	Tender documentation being drawn up liaising with stakeholders. Due to go out to tender Spring 2026	Autumn 2026
2025	5	Brislington East	AC925P032	St Annes Park	Improvements		Not Started	Programming into future delivery programme. Will contact stakeholders Spring 2026	Autumn 2026
2025	6	Stockwood	AC925P028	Cottle Road Park	New Play Equipment for	S106 - £9,564.09 CIL £15,435.91 when available	Not Started	Programming into future delivery programme. Will contact stakeholders Spring 2026	Autumn 2026
2025	5	Knowle	AC925P033	Paignton Park Play Area	Seating inside the fenced area		Not Started	Programming into future delivery programme. Will contact stakeholders Spring 2026	Autumn 2026

Update on Area Committee funded projects being delivered by Parks

OFFICIAL