

Area Committee 1: Summary of CIL/ S106 Funded Projects

February 2026

Ongoing projects

Projects being delivered by Community Organisations

Year	Ward	Name of Organisation	Name / description of the project	Total CIL/S106 Funding agreed	Funding released?	Project status update	Estimated completion Date
2025	Avonmouth & Lawrence Weston	Avonmouth Community Centre	ACCA Community Centre energy efficiency building improvements	£22,516.38	No	Project yet to receive funding and begin	TBC
2025	Henbury & Brentry	Henbury Village Hall Association	Henbury Village Hall safety improvements	£22,262.10	No	Project yet to receive funding and begin	TBC
2025	Horfield	EbeTrust	Hub toilets and extension of office and meeting room space	£11,258.19	No	Project yet to receive funding and begin	TBC

2025	Horfield	Manor Farm Boys Club	New windows and electrics for MFBC	£25,000.00 £11,258.19 AC CIL, £13,741.81 Equity Fund	No	Project yet to receive funding and begin	TBC
------	----------	----------------------	------------------------------------	--	----	--	-----

Projects being delivered by Bristol City Council departments

Year	Ward	Department	Project name/ description	Total CIL/2016 funding agreed	Status update	Estimated completion
2025	Horfield	Highways	Improve lighting across alleyways in Manor Farm Estate	£42,219.12 Equity Fund	Project just received funding	TBC
2025	Horfield	Housing	Improve green space on Maskelyne Avenue	£7,000 Equity Fund	Project just received funding	TBC
2025	Southmead	Parks	Benches for Elderberry Walk	£6,750.00	Not started. Worked being programmed into future delivery, stakeholders will be contacted in Spring 26.	Winter 2026
2025	Southmead	Parks	Fonthill Park improvements- phase 1	£16,020.00	Not started. Project received partial funding so will need to agree with community what is deliverable. Programming into	Winter 2026

					future delivery, stakeholders will be contacted Spring 2026.	
2022	Avonmouth & Lawrence Weston	Parks	Beverston Gardens- new play area	CIL- £250,000.00 2018 S106 - £9,718 - Moved from Vincent Close Play area allocation	Works are on site.	Spring 2026
2022	Avonmouth & Lawrence Weston	Transport	Meere Bank- verge parking and public realm improvements. Works to compliment many activities the residents are already self-delivering to turn abused low value green verge into official parking spaces using Grass crete.	£25,000.00	At preliminary design stage. Scheme designs being prepared	2026/2027
2022	Henbury & Brentry	Parks	Blaise Castle Estate- outdoor gym	£45,000.00 CIL- £30,000.00 S106- £15,000.00	Contract awarded and due to commence on site Spring 2026.	Spring 2026
2022	Henbury & Brentry	Transport	Henbury Road- traffic calming through speed mitigation measures.	£20,114.00	Currently on hold but Road Safety team will be combining this with other funding to deliver a scheme covering the wider area.	TBC

2022	Henbury & Brentry	Transport	King Weston Road-Blaise crossing. Seed funding for a zebra crossing.	£25,000.00	Currently on hold but Road Safety team will be combining this with other funding to deliver a scheme covering the wider area.	TBC
Neighbourhood Partnership Legacy Scheme (devolved S106)	Avonmouth & Lawrence Weston	Transport	Kingweston Lane/Long Cross pedestrian crossing	£30,000.00	At preliminary design stage. Combined with scheme Meere Bank scheme and other S106 funding to deliver a scheme covering the wider area. Traffic and pedestrian counts have been undertaken. Reviewing options	2026/2027
2019	Avonmouth & Lawrence Weston	Transport	Springfield Avenue-dropped kerbs	£10,000.00	At procurement stage. Scheme has been scaled back to remove locations requiring utility company input. Approaching contractors to allocate work.	April 2026
2019	Avonmouth & Lawrence Weston	Transport	Long Cross- verge improvements	£40,000.00	At detailed design stage. Combined with Meere Bank scheme and other S106 funding to deliver a scheme covering the wider area. Traffic and pedestrian counts have been undertaken. Reviewing options	2026/27

Completed projects

Projects completed by community organisations

Year	Ward	Name of Organisation	Project name	Total CIL/S106 Funding agreed	Completion Date
2019	Avonmouth & Lawrence Weston	Cotswold Community Association	Cotswold Community Association	£6,000	April 2020
2019	Avonmouth & Lawrence Weston	Shirehampton Community Action Forum	Community Noticeboard on Cotswold Estate	£2,200	January 2021
2021	Avonmouth & Lawrence Weston	Avon Youth Club	Avon Youth Club Infrastructure and Maintenance Project	£45,465	August 2022
2018	Avonmouth & Lawrence Weston	Ambition Lawrence Weston	Modular hub for BMX bike club	£105,000- returned to area committee	Project cancelled and funds returned to area committee
2023	Avonmouth & Lawrence Weston	Ambition Lawrence Weston	LW Community Hub Outfit Upgrade	CIL from NDP - £50,000	July 2025

2023	Multiple wards	Great Western Air Ambulance Charity	Provision of Public Access Defibrillators	£10,800	October 2025
------	----------------	-------------------------------------	---	---------	--------------

Completed projects

Projects completed by Bristol City Council departments

Year	Ward	Department	Project name	Total CIL/S106 funding agreed	Completion
2022	Avonmouth & Lawrence Weston	Parks	Portway Public Open Spaces	£5,000.00	March 2025
2022	Southmead	Parks	Doncaster Road Park- new benches	£5,000.00	November 2024
2022	Southmead	Parks	Doncaster Road Park- Beyond Basketball improvements	£25,000.00	April 2025