

# Area Committee 2: Summary of CIL/ S106 Funded Projects

## February 2026

### Ongoing Projects

#### Projects being delivered by Community Organisations

Year	Ward	Name of Organisation	Name / description of the project	Total CIL/S106 funding agreed	Funding released?	Project status update	Estimated completion Date
2019	Stoke Bishop	43 <sup>rd</sup> Bristol (St Mary Magdalene Stoke Bishop)	Constructing a community centre in Stoke Bishop from a wooden scout hut	£30,000.00	Yes	Volunteers are completing the internal painting, nearing completion.	March 2026
2021	Stoke Bishop	The Parochial Church Council of St Mary Magdalene	The enhancement of St Mary Magdalene church rooms and toilet facilities to make them accessible for all.	£25,000.00	Yes	Main contract works have commenced in December 2025.	July 2026

2025	Stoke Bishop	43 <sup>rd</sup> Bristol (St Mary Magdalene Stoke Bishop)	Fit-out (new flooring) of new scout hut/ community centre	£15,000.00	Yes	Skim concrete layer of flooring now down, vinyl flooring to follow	March 2026
2025	Bishopston & Ashley Down	Friends of Horfield Common (via Ardargh Community Trust)	Installing bat boxes on Horfield Common	£1,000.00	No	Project yet to receive funding and begin	TBC
2025	Stoke Bishop	Stoke Bishop Community Association	Replacement roof covering and insulation to Stoke Bishop Village Hall	£5,000.00	No	Project yet to receive funding and begin	TBC
2025	Stoke Bishop	Sea Mills Boys and Girls Club	Improvements to windows at SMBGC	Equity Fund- £29,690.00	No	Project yet to receive funding and begin	TBC

## Projects being delivered by Bristol City Council

## Projects being delivered by Bristol City Council

Year	Ward	Department	Project name/ description	Total funding agreed	Status update	Estimated completion
2018	Bishopston & Ashley Down	Transport	Footway improvements outside entrance to Gloucester County Cricket Ground	£19,100.00	On hold. Due to construction works at the County Ground there is only one access. Scheme can only proceed once the second entrance has reopened in Sep 2026	2026/27
2019	Westbury on Trym & Henleaze	Transport	Henleaze road zebra crossing upgrade	£4,500.00	On- hold. Street lighting team require the crossing to be fully renewed in order for Halos to be added.  Recommend dropping the scheme.	TBC
2019	Stoke Bishop	Adult Learning	Stoke Lodge Accessible Paths	CIL- £24,981.00	Team looking to work with property and grounds team in summer, when there is greater capacity.	TBC

2025	Stoke Bishop	Parks	Nature Recovery at Sea Mills Meadow	£5,750.00	Not started. Programming into future delivery programme. Stakeholders will be contacted Spring 2026.	Winter 2026/Spring 2027
------	--------------	-------	-------------------------------------	-----------	------------------------------------------------------------------------------------------------------	-------------------------

## Completed projects

### Projects completed by community organisations

Year	Ward	Name of Organisation	Project name	Total CIL/S106 Funding agreed	Completion date
2019	Bishopston & Ashley Down	BCR Street Scene Volunteer Group	Reduce the impact of graffiti on infrastructure	£11,400.00	February 2022
2019	Bishopston & Ashley Down	1 <sup>st</sup> Bristol Muslim Scoy Group	Hall Improvements	£4,500.00	January 2021

## Projects completed by Bristol City Council departments

Year	Ward	Department	Project name/ description	Total CIL/S106 funding agreed	Completion date
2019	Redland	Transport	Cranbrook Road pedestrian crossing	£40,000.00	August 2025
2019	Westbury on Trym & Henleaze	Transport	Canford Lane pedestrian crossing	£40,000.00	
2019	Stoke Bishop	Transport	Bell Barn Road- pedestrian safety	£15,000.00	
2023	Bishopston & Ashley Down	Transport	Ashley Down Primary School bollards	£4,000.00	