

Area Committee 3: Summary of CIL/ S106 Funded Projects

February 2026

Ongoing projects

Projects being delivered by Community Organisations

Year	Ward	Name of Organisation	Name / description of the project	Total CIL/S106 Funding agreed	Funding released?	Project status update	Estimated completion Date
2022	Clifton Down	Arlington Garden Association	Arlington Garden accessibility works	£11,500.00	Yes	Funding passed to community association to deliver project in 2025. Group seeking quotes to deliver work in budget after being let down by contractor last year.	December 2026

2025	Multiple	Life Cycle	Take a Stand Scheme	£2,500.00	No	Project yet to receive funding and begin. Awaiting consultation with committee councillors	2027
2025	Clifton Down	Clifton Down Growing Space	CDGS water supply and beds	£17,000.00	No	Project yet to receive funding and begin. Volunteer days planned for early 2026	TBC

Projects being delivered by Bristol City Council departments

Year	Ward	Department	Project name/ description	Total CIL/S106 funding agreed	Status update	Estimated completion
Legacy	Hotwells & Harbourside	Transport	Avon Crescent re-routing traffic management scheme to reduce the impact of traffic, improve facilities for cycling and walking, improve safety.	£52,663.00	On hold. Awaiting outcome of planning approvals within the CRSTS programme	TBC
2019	Clifton Down	Transport	Elm Lane/ Lower Redland Road traffic calming, including junction treatment with Lower Redland Road.	£25,000.00	At detailed design stage. Repricing on new Contract Framework prior to engaging a contractor.	July 2026

2022	Clifton Down	Transport	Apsley Road Traffic Calming	£20,000.00	At public consultation stage, which is taking place Feb 26.	2026/2027
2025	Hotwells & Harbourside	Parks	Repair and restoration of Brandon Hill Ponds and waterfalls	£52,700.00	Not started. Programming into future delivery programme. Stakeholders will be contacted Spring 2026.	Winter 2026/ Spring 2027
2025	Clifton Down	Bristol Libraries	Additional seating and storage for Redland Library	£3,000.00	Project yet to receive funding and begin.	

Completed projects

Projects completed by community organisations

Year	Ward	Name of Organisation	Project name	Total CIL/S106 Funding agreed	Completion Date
2019	Clifton Down	The Redland Club/ Redland Community Centre	Toilet accessibility and refurbishment	£42,000.00	June 2020
2022	Hotwells & Harbourside	Pooles Wharf Activity Centre	Building improvements to Pooles Wharf Activity Centre	£20,475.00	September 2024

Projects completed by Bristol City Council departments

Year	Ward	Department	Project name/ description	Total CIL/S106 funding agreed	Completion date
2021	Hotwells & Harbourside	Property	Investigation works to Brunel Swing Bridge	£25,000.00	December 2024
2021	Clifton	Parks	Clifton Suspension Bridge play area drainage works	£30,000.00	September 2024
2022	Clifton	Housing	Brandon House Community Room	£10,506	Complete March 2024