

Area Committee 5: Summary of CIL/ S106 Funded Projects

February 2026

Ongoing projects

Projects being delivered by Community Organisations

Year	Ward	Name of Organisation	Name / description of the project	Total CIL/S106 Funding agreed	Funding released?	Project status update	Estimated completion Date
2018	Eastville	Litterati Bristol	Lower Eastville Community Project	£11,000.00	Yes	No update received.	
2019	Frome Vale	252 nd Bristol Scouts	Demolish existing Scout Hall and rebuild an accessible and sustainable hall	£140,000.00	No	Delayed due to lease not being signed.	TBC

2025	Multiple	Life Cycle	Take a Stand Scheme	£2,500	No	Project yet to receive funding and begin.	TBC
2025	Lockleaze	The Vench	Improvements to the community centre and adventure playground	£15,000.00	No	Project yet to receive funding and begin.	TBC
2025	Hillfields	Hillfields Community Garden	Steps to improve accessibility to Hillfields Community Garden	£11,000 CIL- £3,500.00 Equity Fund- £6,500.00	No	Project yet to receive funding and begin.	TBC

Projects being delivered by Bristol City Council departments

Year	Ward	Department	Project name/ description	Total CIL/S106 funding agreed	Status update	Estimated completion
2021	Lockleaze	Parks	South-West Purdown New Play Area	CIL- £87,500.00 Grant- £50,000.00 SCIL 2025- £50,000.00	New Play Area Phase 1 completed Dec 2025. Additional £50K SCIL awarded Dec 2025 for Phase 2 to be delivered Spring 2026	Spring 2026

2022	Lockleaze	Parks	Purdown Public Open Space pedestrian accessibility	£18,000.00	Works delayed due to unforeseeable circumstances and weather conditions.	Spring 2026
2022	Hillfields	Parks	Argyle Road Playground-children's play area improvements	£50,000.00	One of 5 play areas being contracted out together. Contracts now awarded. Works due to start Spring 2026. An additional £50K SCIL awarded for additional play equipment, to be added to existing contract.	Spring/ Summer 2026
2022	Eastville	Transport	Gordon Avenue traffic calming	£50,000.00	At preliminary design stage. Public consultation due Feb 26.	2026/27
2023	Frome Vale	Parks	Oldbury Court Estate bins and benches	£27,223.00	Locations of new and replacement benches and bins have been determined with stakeholders and ordered. Long order times means installation will be Spring 2026	Spring 2026

2025	Hillfields	Parks	Improving accessibility to Hillfields Community Garden by improving pathways	Equity Fund- £5,000.00	Not started. Programming into future delivery programme. Will contact stakeholders Spring 2026.	Autumn 2026
2025	Lockleaze	Parks	Gainsborough Square lighting, noticeboard, and bench	£29,300.00	Not started. Programming into future delivery programme. Will contact stakeholders Spring 2026.	Autumn 2026
2025	Frome Vale	Parks	Improvement of pathways in Oldbury Court Estate	£20,000.00	Not started. Programming into future delivery programme. Will contact stakeholders Spring 2026.	Autumn 2026
Casualty reduction	Frome Vale	Transport	Snowdon Road/ Bristol MET crossing and traffic calming	£115,000.00	At detailed design stage. Minor modification to the TRO underway followed by finalising design prior to engaging contractor.	2026/27
S106 Scheme-Major	Frome Vale	Transport	Manor Road College Road footway works and bus stop improvements	£91,750.29	At detailed design stage. Waiting for electrical design prior to engaging contractor.	2026/27

Minor S106 Schemes- General	Frome Vale	Transport	St Matthias Campus Traffic Management/Parking restrictions	£45,875.15	At detailed design stage. Waiting for electrical design prior to engaging contractor.	2026/27
-----------------------------	------------	-----------	--	------------	---	---------

Completed projects

Projects completed by community organisations

Year	Ward	Name of Organisation	Project name	Total CIL/S106 Funding agreed	Completion Date
2018	Lockleaze	South Lockleaze and Purdown Neighbourhood Group CIC	The Old Library Community Centre	£15,000.00	January 2021
2019	Hillfields	Hillfields Family and Community Trust	Hillfields Community Hub	£90,000.00	February 2021
2019	Lockleaze	Groundwork South	Kitchen Improvements	£11,725.00	March 2021
2019	Lockleaze	Groundwork South	The Vench Adventure Playground improvements	£21,632.00	March 2021

2019	Lockleaze	Lockleaze Neighbourhood Trust	Gainsborough Square Improvement Project	£11,588.00	December 2024
2021	Lockleaze	Little Foxes Forest School	New site for Little Foxes Forest School	£18,770.00	August 2022
2021	Hillfields	Barton Fields Trust	Extend pathway at Barton Fields	£10,000.00	August 2022
2022	Lockleaze	The Vench	Floodlights for the playground and sports court	£26,510.00	October 2023
2023	Multiple	Great Western Air Ambulance	Provision of public access defibrillators	£3,600.00	October 2025
2023	Lockleaze	South Lockleaze and Purdown Neighbourhood Group CIC	Accessible toilets and fire door at The Old Library	£30,000.00	November 2024

Projects completed by Bristol City Council Departments

Year	Ward	Department	Project name/ description	Total CIL/S106 funding agreed
2022	Frome Vale	Parks	Oldbury Court Estate path entrance from Gofferton Avenue	£20,000.00
2023	Hillfields	Transport	Hillfields signs to community venues and tree	£10,000.00
2019	Lockleaze	Transport	Fairfield High School and Rousham Road Road Safety and traffic calming measures	£60,000.00
2023	Eastville	Transport	Crofts End road parking review and parking restriction	£15,000.00