

Area Committee 6: Summary of CIL/ S106 Funded Projects Being Delivered by Community Groups, August 2025

Ongoing projects

Year	Ward	Name of Organisation	Name / description of the project	Total Funding agreed	Funding released?	Project status update	Estimated completion Date
2022	St George Troopers Hill	Nicholas Wanderers AFC and St George Community Association	Extension of Nicholas Wanderers Football Club and new roof	CIL - £40,000	No	Delayed - Finalising lease with BCC.	TBC
2021	St George Troopers Hill	Nicholas Wanderers AFC and St George	The project is a large extension, refurbishment of out	CIL - £40,000		Delayed - Finalising lease with BCC.	TBC

		Community Association	building and parking facilities.				
--	--	-----------------------	----------------------------------	--	--	--	--

Completed projects

Year	Ward	Name of Organisation	Project name	Total CIL/S106 Funding agreed	Completion Date
2019	St George Central	Meadow Vale Community Association	Community buildings	£200,000	Dec-23
2019	St George West	St George Community Association Ltd	Improvement works to St George Community Centre	£47,810	Feb-25
2021	St George West	The Beehive Community Centre	Beehive reception	£12,000	Jul-22
2022	St George Central	Meadow Vale Community Association	Meadow Vale Community Centre building extension	£22,000	Dec-23