

## Summary of Area Committee CIL / S106 Funded Projects delivered by City Transport – 31<sup>st</sup> July 25

### Area Committee 1

Table 1: Projects approved by Area Committee 1

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
Neighbourhood Partnership Legacy Scheme (devolved S106)	1	Avonmouth & Lawrence Weston	RS17018	Kings Weston Lane/Long Cross	The installation of a pedestrian crossing provision at the junction of Kings Weston Lane/Long Cross to provide safer crossing routes to schools and general pedestrian	£30,000	On hold	Currently on hold but looking to combine this with other funding to deliver a scheme covering the wider area.	2026/27
19/20	1	Avonmouth & Lawrence Weston	RS20016	Springfield Avenue, Shirehampton - Dropped Kerbs	Installation of dropped kerbs to improve pedestrian crossing points.	£10,000	Detailed design	Waiting on information from utility companies prior to engaging a contractor	April 2026
19/20	1	Avonmouth & Lawrence Weston	RS20015	Long Cross, Lawrence Weston - verge improvements	Green Verges improvements and protection: Trial measures for improvement and protection works to the green	£40,000	Detailed design	Liaising with Parks over delivery resources	April 2026

Update on Area Committee funded projects being delivered by Transport

					infrastructure in parts of Lawrence Weston and Avonmouth Ward				
22/23	1	Avonmouth & Lawrence Weston	RS23009	Meere Bank verge parking	Improve the public realm and infrastructure within the street of Meere Bank in Lawrence Weston to compliment many activities the residents are already self-delivering to turn abused low value green verge into official parking spaces using Grass crete.	£25,000	Preliminary design	Initial scheme designs being prepared	2026/27
22/23	2	Henbury & Brentry	RS23010	Henbury Road traffic calming	Speed mitigation measures (possibly a speed plateau to be constructed between the road narrowing by the Blaise Inn) to reduce speeds on the road.	£20,114	On hold	Currently on hold but looking to combine this with other funding to deliver a scheme covering the wider area.	TBC

## Update on Area Committee funded projects being delivered by Transport

Casualty Reduction	2	Henbury & Brentry	TBD	Kings Weston Road Blaise Crossing	Seed funding for a zebra crossing.	£25,000	On hold	Currently on hold but looking to combine this with other funding to deliver a scheme covering the wider area.	TBC
--------------------	---	-------------------	-----	-----------------------------------	------------------------------------	---------	---------	---	-----

## Area Committee 2

Table 2: Projects approved by Area Committee 2

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
18/19	2	Bishopston & Ashley Down	RS19020	Gloucester County Cricket Ground Traffic management measures	Pedestrian footway improvements outside the main entrance to the County Ground	£ 19,100.00	On hold	Liaising with GCC to determine a date for closing entrance outside of cricket/event season	26/27
19/20	1	Westbury-on-Trym & Henleaze	RS20021	Henleaze Road - Zebra crossing upgrade	Addition of Halo's to existing zebra crossing beacon to increase visibility	£ 4,500.00	On hold	Street lighting team require the crossing to be upgraded in order for Halos to be added.	TBC
19/20	2	Redland	RS20013	Cranbrook Road	Pedestrian refuge crossing /	£ 40,000.00	Substantially complete	Some snagging work still needed	Aug 2025

Update on Area Committee funded projects being delivered by Transport

				Pedestrian Crossing	improved pedestrian safety at junction with Cairns Road.				
19/20	1	Westbury-on-Trym & Henleaze	RS20014	Canford Lane - pedestrian crossing point	Pedestrian crossing by Canford Park/Canford Cemetery.	£ 40,000.00	Complete	Complete	Complete
19/20	1	Stoke Bishop	RS20019	Bell Barn Road - Pedestrian safety	Small section footway to link two existing footways by the side of the junction with Shirehampton Road	£ 15,000.00	Complete	Complete	Complete
22/23	2	Bishopston & Ashley Down	RS23003	Ashley Down Primary School bollards	Installation of pencil bollards by Ashley Down Primary School	£ 4,000.00	Complete	Complete	Complete

**Area Committee 3**

Table 3: Projects approved by Area Committee 3

Update on Area Committee funded projects being delivered by Transport

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
Avon Crescent Re- Routing	1	Hotwells & Harbourside	RS15012	Avon Crescent	Traffic management scheme to reduce the impact of traffic, improve facilities for cycling and walking, improve safety.	£ 52,663.00	On hold	Awaiting outcome of planning approvals within the CRSTS programme	26/27
19/20	1	Clifton Down	RS20017	Elm Lane / Lower Redland Road - traffic calming	Traffic calming measures to reduce traffic speeds on Elm Lane, including junction treatment with Lower Redland Road.	£ 25,000.00	Detailed design	Waiting for new Contract Framework in October to engage a contractor	April 2026
22/23	1	Clifton Down	RS23002	Apsley Road traffic calming	Traffic calming measures on Apsley Road to reduce vehicle speeds	£ 20,000.00	Preliminary design	Initial scheme designs being prepared	2026/27

Update on Area Committee funded projects being delivered by Transport

**Area Committee 4**

Table 4: Projects approved by Area Committee 4

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
19/20	4	Easton	RS20007	Victoria Parade	To widen the pavement in the section of Victoria Parade from Church Road to Mary Street, to allow for the installation of bollards to deter people from parking on the pavement	£ 20,000	Complete	Complete	Complete
21/22	4	Lawrence Hill	RS21022	St Nicholas of Toletine Primary School safety improvements	Safety improvements in the vicinity of the school	£ 48,288.78	Preliminary design	Initial design complete, preparing for Statutory Advertisement	26/27
21/22	4	Easton	RS21024	Whitehall Road / Russell Town Avenue Safety Scheme	Measures to improve pedestrian crossings and reduce the speed and volume of traffic	£ 35,000	Preliminary design	Reviewing data and determining viable options	26/27
21/22	4	Lawrence Hill	RS21025	St Philips Area Pedestrian Crossings	4 Pedestrian Crossings. •Feeder Road - where the footbridge crosses the Canal •Short Street - junction with Feeder Road	£ 80,000	On Hold	Insufficient funding/resourcing but also need to consider alongside St	TBC

Update on Area Committee funded projects being delivered by Transport

					<ul style="list-style-type: none"> <li>•Albert Crescent - opposite St Philip's Marsh Nursery School</li> <li>•Albert Road - opposite entrance to Spark Evans Park</li> </ul>			Phillip's Marsh Development Framework	
19/20	4	Lawrence Hill	RS20022	Felix Road Green Corridor	Measures along Felix Road to improve the local environment, reduce the impact of traffic and improve pedestrian crossing facilities around Bannerman Road Community Academy, along Bannerman road and Felix Road.	£ 100,063	On Hold	Insufficient resources to progress	TBC
22/23	4	Central	RS23005	Prewett Street traffic calming	Traffic calming measures on Prewett Street	£ 80,491.28	Preliminary design	Initial design concept being considered	2026/27
22/23	4	Central	RS23011	Temple Way Underpass improvements	Improve the underpass to make it a safer, more attractive pedestrian (and cycle) route.	-	Withdrawn	Withdrawn	N/A
22/23	4	Easton	RS23015	Bloy Street	Streetscape improvements	£20,000	Preliminary design	Cycle Hangar locations being reviewed	April 2026
23/24	4	Lawrence Hill	RS24003	St Matthias Park improvements	Pedestrianisation/Segregated cycle facilities	£ 306,693.53	Preliminary design	Initial design concept being considered	2026/27

Update on Area Committee funded projects being delivered by Transport

**Area Committee 5**

Table 5: Projects approved by Area Committee 5

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
Minor S106 Schemes – General	3	Frome Vale	RS18011	St Matthias Campus Traffic Management/Parking	Parking restrictions in the area to offset the impact of the development.	£ 45,875.15	Detailed Design	Waiting for electrical design prior to engaging contractor	26/27
19/20	3	Lockleaze	RS20005	Fairfield High School and Rousham Road, Road Safety	Traffic calming measures to reduce traffic speeds on roads around the school to improve pedestrian safety.	£ 60,000.00	Detailed Design	Waiting for new Contract Framework in October to engage a contractor	April 2026
Casualty Reduction	3	Frome Vale	RS21800	Snowdon Road/Bristol MET	Crossing and traffic calming	£115,000.0	Detailed Design	Preparing for statutory advertisement	26/27
S106 Scheme – Major	3	Frome Vale	RS21009	Manor Road College Road	Footway works and bus stop improvements	£ 91,750.29	Detailed Design	Waiting for electrical design prior to	26/27



Update on Area Committee funded projects being delivered by Transport

								engaging contractor	
22/23	3	Eastville	RS23004	Gordon Avenue traffic calming	Traffic calming measures on Gordon Road	£ 50,000.00	Preliminary design	Initial designs being prepared for discussion with local members	TBC
23/24	3	Hillfields	RS24001	Hillfields Signs and Trees	Directional signage to community venues plus tree planting with any surplus funds	£ 10,000.00	Complete	Complete	Complete
23/24	3	Eastville	RS24002	Crofts End Road parking review	Parking restrictions in Crofts End Road	£ 15,000.00	Detailed Design	Statutory advertisement complete.	Nov 2025

Update on Area Committee funded projects being delivered by Transport

### Area Committee 6

Table 6: Projects approved by Area Committee 6

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
Neighbourhood Partnership Legacy Scheme	4	St George West	RS17023	Lyppiatt Road Footway Scheme	To widen the pavement in the section of Lyppiatt Road from Church Road to just north of the Tesco loading area on both sides of the road, to allow for the installation of bollards to deter people from parking on the pavement and additional cycle parking.	£ 25,076.00	Construction phase	Issued to contractor – estimated start date 08 Sep 25	October 2025
19/20	4	St George Cental	RS20009	Hillside Road Traffic Calming	Traffic calming measures (speed cushions) to	£ 50,000.00	Construction phase	Issued to contractor – estimated start date 29 Sep 25	October 2025

Update on Area Committee funded projects being delivered by Transport

					reduce traffic speeds.				
21/22	4	St George Central	RS20009	Hillside Road Traffic Calming Phase 2	Extension of traffic calming on Hillside Road further along the road	£ 25,000.00	Construction phase	Issued to contractor – estimated start date 29 Sep 25	October 2025
21/22	4	St George Central	RS21023	Soundwell Road.	Safer Streets in Soundwell Road in Kingswood Bristol to address conflicts between traffic on narrow section of road, parking on pavements, speed and crossing difficulties.	£ 73,156.00	Preliminary design	Preparing initial designs following Councillor engagement	26/27

Update on Area Committee funded projects being delivered by Transport

**Area Committee 7**

Table 7: Projects approved by Area Committee 7

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
Neighbourhood Partnership Legacy Scheme	5	Southville	RS12041	Greville Road DIY Streets scheme	Planters, cycle parking and other localised measures to reduce the impact of traffic on the residential streets.	£ 16,942.00	Complete	Complete	Complete
Neighbourhood Partnership Legacy Scheme	5	Windmill Hill	RS14065	Bath Road to Wells Road traffic calming (Angers Rd / Stanley Hill).	Traffic management scheme to reduce the volume of traffic using route as alternative to Three lamps Junction.	£ 14,805.00	Detailed Design	Waiting on utility information to finalise design.	Dec-25
19/20	5	Southville	RS20002	North Street / Gathorne Road road	Build outs or other safety measure at	£ 65,000.00	On Hold	To be delivered as part of South	TBC

Update on Area Committee funded projects being delivered by Transport

				safety scheme	junction of Gathorne Road and North St to improve visibility of road users leaving Gathorne Road and turning onto North St.			Bristol Liveable Neighbourhood	
19/20	5	Windmill Hill	RS20003	St Lukes Road - pedestrian crossing	Installation of pedestrian crossing, in the vicinity of the steps down from St Luke's Crescent to cross to Victoria Park.	£ 60,000.00	Construction phase	Issued to contractor – estimated start date 28 July 2025	September 2025
19/20	5	Bedminster	RS20001	Luckwell Road Crossing	Improved pedestrian crossings to Luckwell Primary School.	£ 108,569.00	Construction phase	Issued to contractor – estimated start date 21 July 2025	September 2025

Update on Area Committee funded projects being delivered by Transport

Neighbourhood Partnership Legacy Scheme	5	Windmill Hill	RS12036	Cotswold Road	Measures to deter through traffic.	-	On Hold	To be delivered as part of SBLN	
Minor -Section 106 Schemes - General	5	Bedminster	RS19001	Ashton Gate Wider Parking Review	Review of parking restrictions in the wider area around the stadium which suffers from event day parking. review of data only.	-	On Hold	To be delivered as part of SBLN	
22/23	5	Windmill Hill	RS23008	St Lukes Road cycle improvements	Removal of guardrail to improve cycle access on to Oxford Street	£ 10,000.00	Complete	Complete	Complete
23/24	5	Windmill Hill	RS24004	St Johns Lane planters	Planters in grass verge by roundabout	£ 5,000.00	Complete	Complete	Complete

Update on Area Committee funded projects being delivered by Transport

**Area Committee 8**

Table 8: Projects approved by Area Committee 8

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
21/22	6	Hengrove & Whitchurch Park	RS21027	Shortwood Road Traffic Calming	Traffic calming to reduce the speed and volume of traffic on Shortwood Road and the wider areas	£ 50,000.00	Preliminary design	Initial design being considered prior to public engagement	26/27
21/22	6	Hartcliffe & Withywood	RS21028	Wells Road Parking Restrictions	Changes to the existing parking restrictions on Wells Road between Petherton Road and New Fosseway and on Mowbray.		On Hold	Recommended to be dropped	N/A
22/23	6	Hengrove & Witchurch Park	RS23013	Bamfield traffic calming	Road safety scheme at Bamfield	£ 25,000.00	Preliminary design	Initial design being considered prior to public engagement	26/27
22/23	6	Hengrove & Whitchurch Park	RS23014	Clatworthy Road traffic calming	Road safety scheme at Clatworthy Drive	£ 50,000.00	Preliminary design	Initial design being considered prior to public engagement	26/27

Update on Area Committee funded projects being delivered by Transport

					and Tarnock Avenue				
23/24	6	Hengrove & Whitchurch Park	RS24005	Totshill Drive road safety review	Introduce traffic management measures in Totshill Drive and the surrounding area to improve safety and reduce vehicle speeds and volumes.	£ 75,000.00	Preliminary design	Initial design being considered prior to public engagement	26/27
23/24	6	Hartcliffe & Witherwood	RS24006	Whitchurch Lane crossing	Improved crossing facilities on Whitchurch Lane adjacent to Willmott Park	£ 20,000.00	Preliminary design	Initial design being considered prior to public engagement	26/27



Update on Area Committee funded projects being delivered by Transport

**Area Committee 9**

Table 9: Projects approved by Area Committee 9

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
21/22	6	Stockwood	RS21030	Stockwood Lane Pedestrian Crossing		£ 60,000.00	Detailed design	Waiting for Statutory Advertisement	2026/27
22/23	5	Knowle	RS23006	St Agnes Walk parking restrictions	Parking restrictions to improve access to St Agnes Walk and Gardens	£ 15,000.00	Complete	Complete	Complete
22/23	5	Knowle	RS23007	Wingfield Road traffic calming	Traffic calming measures on Wingfield Road	£ 60,000.00	Preliminary design	Initial design being considered prior to public engagement	2026/27
22/23	5	Brislington West	RS23012	Wick Road area traffic calming	Installation of road infrastructure to reduce speeding and improve safety on Wick & Newbridge Road and safety improvements	£ 150,000.00	Withdrawn	Scheme now being delivered as part of WECA funded A4 scheme. Funding to be returned to AC.	TBC

Update on Area Committee funded projects being delivered by Transport

					around Holymead School sites.				
--	--	--	--	--	----------------------------------	--	--	--	--