

# Area Committee 7: Summary of CIL/ S106 Funded Projects

## February 2026

### Ongoing projects

#### Projects being delivered by Community Organisations

Year	Ward	Name of Organisation	Name / description of the project	Total CIL/S106 funding agreed	Funding released?	Project status update	Estimated completion Date
2019	Windmill Hill	Friends of Marksbury Road Library	Improve Marksbury Road library exterior - carved tree benches and art - improve green space, planting	£5,000	Yes	No update received	TBC
2023	Southville	Learning Partnership West	Community Hub Bedminster	£10,000	Partially	No update received	September 2025

2023	Southville	St Paul's Church, Southville	Catering and hospitality facilities to tackle food waste	£50,000	Yes	No update received	
2023	Windmill Hill	Bristol Jamia Mosque	BJM Disabled Access	£35,000	No	No update received	
2022	Windmill Hill	Totterdown Area Community Association	Improvements to Zone, Wells Road	£7,400	Yes	No update received	TBC
2021 and 2024	Windmill Hill	VPAG	Victoria Park re-wilding project	£20,400 and £4,600	Yes	No update received	
2025	Bedminster	ACTA	Improvements to ACTA garden	£10,000.00	Yes	Funds just released for project to begin.	TBC
2025	Windmill Hill	TRESAcic	Totterdown urban nature reserve	£680.00	Yes	Funds just released for project to begin.	TBC

## Projects being delivered by Bristol City Council departments

Year	Ward	Department	Project name/ description	Total CIL/S106 funding agreed	Status update	Estimated completion
Minor -Section 106 Schemes	Bedminster	Transport	Ashton Gate wider parking review. Review of parking restrictions.	-	On-hold- to be delivered as part of SBLN	TBC
Neighbourhood partnership legacy scheme	Windmill Hill	Transport	Bath Road to Wells Road traffic calming (Angers Rd / Stanley Hill). To reduce the volume of traffic using route as alternative to Three lamps Junction.	£14,805.00	At detailed design stage. Issued to contractor- waiting for start date.	
Neighbourhood partnership legacy scheme	Windmill Hil	Transport	Cotswold road through traffic	-	On-hold to be delivered as part of SBLN	
2018	Bedminster	Parks	Ashton Vale Play Area	£70,000.00	Stalled. Project delayed due to lack of suitable location and historical issues. Currently discussions with Cllrs options to move funds to other locations.	TBC
2019	Southville	Transport	North Street / Gathorne Road road safety scheme. Build outs or other safety measure	£65,000.00	On-hold- to be delivered as part of SBLN	TBC

			at junction of Gathorne Road and North St to improve visibility			
2019	Windmill Hill	Transport	St Lukes Road - pedestrian crossing to Victoria Park	£60,000.00	Substantially complete. High friction surfacing to be completed in the Spring,	March 2026
2022 and 2023	Windmill Hill	Parks	Victoria Park play and skate rationalisation of space	2022 £35,500.00  2023 £4,600.00	Delayed due to lack of capacity. Tender documents being drawn up.	Summer 2026
2022 and 2024	Southville	Parks	Dame Emily Park play area improvements	2022 £35,000.00  2022 £4,000.00  2024 £42,946.00	Outstanding Mining memorial work is progressing in partnership with Cllrs and commissioned community artist. BCC Arts team will be liaising with all parties and carrying this project forward to completion, in addition to another mining memorial project	Spring 2026
2023 and 2024	Bedminster	Parks	Ashton Vale playing entrance and fencing	2023 - £50,000.00  2024- £11,900.00	AC7 authorised change of use of funds for a new fence to enclose Playing Fields at Bowling Club end of park. Fencing has	Spring 2026

					been ordered, awaiting start date.	
2024	Windmill Hill	Parks	Victoria Park new toddler swings	£19,700.00	Works currently on site, due to complete February 2026.	February 2026
2025	Bedminster	Waste	Ashton Vale dog litter bins	£6,000.00	Project yet to receive funding and begin.	
2025	Windmill Hill	Parks	Victoria Park accessibility (benches)	£9,600.00	Not started. Programming into future delivery programme. Will contact stakeholders Spring 2026.	Autumn 2026
2025	Bedminster	Parks	Gores Marsh Park biodiversity and community improvements	£25,000.00	Not started. Programming into future delivery programme. Will contact stakeholders Spring 2026.	Autumn 2026
2025	Filwood	Parks	Improvements to Knowle West Health Park	AC CIL- £50,000.00  Equity Fund- £30,000.00	Not started. Programming into future delivery programme. Will contact stakeholders Spring 2026.	Spring 2027
2025	Windmill Hill	Parks	Higham Street Village Green-sensory garden and accessible park equipment	Equity Fund- £13,000.00	Not started. Programming into future delivery programme. Will contact stakeholders Spring 2026.	Autumn 2026

## Completed projects

### Projects completed by community organisations

Year	Ward	Name of Organisation	Project name	Total CIL/S106 funding agreed	Completion Date
2018	Bedminster	BS3 Community	Install 7-pencil-bollards	£1,974	Aug-20
2018	Filwood	re:work ltd	Street scene improvements Filwood Broadway	£10,000	Jul-21
2019	Southville	Windmill Hill City Farm	Improvements to the fabric of the city farm	£14,851	
2019	Filwood	Filwood Fantastic working group: Community in Partnership	To deliver Crazy Golf in the community	£14,450	Mar-22
2019	Filwood	Knowle West Alliance: Knowle West Media Centre	To purchase and install soft play equipment	£2,000	
2021	Bedminster	Ashton Vale Club For Young People	New flooring and window	£7,470	Jul-23
2021	Filwood	Community in Partnership Knowle West (CiPKW)	The IT Room at Filwood Community Centre	£10,333	Jan-24

2022	Bedminster	Aston Vale Club for Young People	Community fitness provision and outdoor building improvements	£28,462	Mar-24
2022	Bedminster	Way Out West	Community noticeboard repair and renovation	£500	
2022	Windmill Hill	TRESA CIC	Totterdown Community Mosaic	£2,000	Dec-24
2022	Filwood	Filwood Community Centre	Filwood Community Centre roof repair and solar panels installation	£13,504	Jan-25
2022	Windmill Hill	Windmill Hill City Farm (accountable body) with Cllr Lisa Stone liaising with artist	Mural on wall of Mail Marketing offices and accent to Malago Greenway	£6,650	Sep-24
2022	Southville	St Pauls Church Southville	Improvements to Audio and Visual Accessibility of St Pauls Southville	£20,000.00	October 2025
2023	Multiple (Southville/Windmill Hill)	Sevenside Community Rail partnership	Bedminster Station Mural	£26,000	Nov-24
2023	Bedminster	Residents group Foxcote Road; BS3 Community	Notice Boards for Foxcote Road, Ashton, BS3	£1,320	Aug-20

2023	Bedminster	Ashton Vale Club for Young People (Young Bristol)	Ashton Vale CYP media and arts room	£58,500.00	July 2021
2023	Multiple	Great Western Air Ambulance	Provision of public access defibrillators	£7,200.00	October 2025

### **Projects completed by Bristol City Council Departments**

<b>Year</b>	<b>Ward</b>	<b>Department</b>	<b>Project name/ description</b>	<b>Total CIL/S106 funding agreed</b>	<b>Completion date</b>
Neighbourhood partnership legacy scheme	Southville	Transport	Greville Road DIY Streets scheme	£16,942.00	Complete
2022	Windmill Hill	Transport	St Lukes Road cycle improvements, improving cycle access on to Oxford Street	£10,000.00	Complete
2023	Windmill Hill	Transport	St Johns Lane Planters on verge near roundabout	£5,000.00	Complete
2023	Southville	Waste	Managing domestic waste on Warden Road	£30,000.00	April 2025

2019	Bedminster	Transport	Luckwell road crossing around primary school	£108,569.00	Complete 25/26
------	------------	-----------	--	-------------	----------------