

Area Committee 8: Summary of CIL/ S106 Funded Projects

August 2026

Ongoing projects

Projects being delivered by Community Organisations

Year	Ward	Name of Organisation	Name / description of the project	Total CIL/S106 funding agreed	Funding released?	Project status update	Estimated completion Date
2021	Hengrove & Whitchurch Park	Our Whitchurch and Hengrove Community Group	Provision of 5 defibrillators	£9,950.00	Yes	The first DeFib has been handed over to be located on the new Goram Homes flats at The Boulevard in Hengrove.	TBC
2025	Hartcliffe & Witherwood	FixX Bikes	Improvements to new community youth careers space	£9,280.00	Yes	Works ongoing, capital works almost complete, awaiting final fixes and building control.	TBC

Projects being delivered by Bristol City Council departments

Year	Ward	Department	Project name/ description	Total CIL/S106 funding agreed	Status update	Estimated completion
2021	Hengrove & Whitchurch Park	Parks	Court Farm Open Spaces MUGA	£70,000.00	Contractors currently on site, due to be completed August 2026.	Autumn 2026
2021	Hengrove & Whitchurch Park	Parks	Fortfield Green Play Area refurbishment	£103,000.00	Contractors currently on site, due to be completed August 2026.	Autumn 2026
2021	Hartcliffe & Withywood	Parks, in collaboration with Park Work	Hartcliffe environmental improvements (Park Work)	£8,00.00	Project being carried out by ParkWork in collaboration with the community. The Wildflower work not carried out yet, as the areas suggested by group were not all deemed suitable. Project stalled. Brief changing and currently ParkWork determining scope.	TBC
2021	Hengrove & Whitchurch Park	Transport	Shortwood Road traffic calming. To reduce the speed and volume of traffic on Shortwood road and wider areas.	£50,000.00	TRO and Statutory Notice being prepared for advertisement.	2026/27
2021	Hartcliffe & Withywood	Transport	Wells Road parking restrictions. Changes to the existing parking restrictions on Wells Road	-	Recommended to be dropped.	N/A

			between Petherton Road and New Fosseway and on Mowbray.			
2022	Hengrove & Whitchurch Park	Transport	Bamfield traffic calming	£25,000.00	Waiting on Councillor feedback following public consultation.	2027/28
2022	Hengrove & Whitchurch Park	Transport	Clatworthy Road Traffic Calming. Road safety scheme at Clatworthy Drive and Tarnock Avenue	£50,000.00	Public consultation underway until 03 August 2026	2026/27
2023	Hengrove & Whitchurch Park	Transport	Totshill Drive road safety review. Introduce traffic management measures in Totshill Drive and the surrounding area to improve safety and reduce vehicle speeds and volumes.	£75,000.00	TRO and Statutory Notice being prepared for advertisement.	2026/27
2023	Hartcliffe & Withywood	Transport	Whitchurch Lane crossing	£20,000.00	Full budget was not allocated. Reduced design (speed cushions) agreed after engagement with Cllrs. Public engagement completed - responses being considered.	2026/27

2023	Hengrove & Whitchurch Park	Parks	Pigeon House Stream Open Space (Maidenhead Road). Improvements for local community to exercise and recreation	£10,000.00	Project lead liaising with internal and external stakeholders to develop plan that benefits community and biodiversity of the site.	Autumn 2026
2025	Bishopsworth	Parks	Ilchester Green recreational facilities	£5,000.00	Due to be carried out Autumn / Winter 2026	Winter 2026
2025	Hartcliffe & Withywood	Libraries	Relocating library to Symes Resource Centre	Equity Fund-£86,080.00	Delayed	TBC

Completed projects

Projects completed by community organisations

Year	Ward	Name of Organisation	Project name	Total CIL/S106 funding agreed	Completion Date
2018	Hengrove & Whitchurch Park	Christ Church Hengrove	Community building upgrade Christ church hall	£7,000	March 2020
2019	Hartcliffe & Withywood	Brave Bold Drama CIC	Toilets renovation	£5,390	June 2020
2019	Hartcliffe & Withywood	Hartcliffe and Withywood Community Partnership	The purchase of a new (used) bus for the CATT community transport service	£32,000	March 2021
2019	Bishopsworth	Zion Bristol Ltd	Zion access improvements	£8,000	May 2021
2021	Hartcliffe & Withywood	FixX Bikes	Community bicycle repair workshop	£15,840	September 2022
2021	Multiple wards	Inns Court Childrens and Family Centre (ICCFC)	The Sprint	£20,000	February 2022
2021	Bishopsworth	The Grove at Bedminster Down	New Flooring and Fencing	£6,827	March 2022
2021	Hengrove & Whitchurch Park	Friends of Whitchurch Library	External space around Whitchurch Library	£5,500	January 2024

2021	Hartcliffe & Withywood	Hartcliffe Club for Young People	Hartcliffe Club for Young People	£10,000	August 2022
2022	Hengrove & Whitchurch Park	Learning Partnership West (LPW)	Kitchen improvements to The Hideout	£15,000	May 2023
2023	Hengrove & Whitchurch Park	Hartcliffe City Farm	Play Facilities at Hartcliffe City Farm	£20,000	September 2024
2023	Hengrove & Whitchurch Park	Learning Partnership West (LPW)	New play structures - The Hideout	£10,000	October 2024
2022	Hengrove & Whitchurch Park	Our Whitchurch and Hengrove Community Group	Community noticeboards	£3,000.00	Yes

Projects completed by Bristol City Council Departments

Year	Ward	Department	Project name/ description	Total CIL/S106 funding agreed	Completion date
2021	Hengrove & Whitchurch Park	Parks	Millenium Green Play Area improvements	£60,000.00	Complete February 2025
2023	Bishopsworth	Parks	Manor Woods Valley entrances	£13,110.00	Complete Summer 2025