

Area Committee 9: Summary of CIL/ S106 Funded Projects

February 2026

Ongoing projects

Projects being delivered by Community Organisations

Year	Ward	Name of Organisation	Name / description of the project	Total CIL/S106 funding agreed	Funding released?	Project status update	Estimated completion Date
2025	Brislington West	Hungerford Community Centre	Roof repairs to community centre	Equity fund- £8,650.00	No	Project yet to receive funding and begin.	TBC
2025	Brislington West	St Christopher's Church Hall	Church Hall kitchen upgrade	£15,000.00	No	Project yet to receive funding and begin.	TBC
2025	Knowle	Friends of Jubilee Pool	Repair of Jubilee Poo and Gym roof	£36,000.00	No	Project yet to receive funding and begin.	TBC

2025	Brislington East	Friends of Brislington Brook (via Bricks)	Improvements to St Anne's Valley	£12,860.00	No	Project yet to receive funding and begin.	TBC
2025	Stockwood	BS14 Youth Club	BS14 Youth Club	£16,806.00	No	Project yet to receive funding and begin.	TBC
2025	Knowle	Redcatch Community Garden	Accessible Pathway for Inclusive Community Green Space	£2,000.00	No	Project yet to receive funding and begin.	TBC
2025	Brislington West	St Cuthbert's Church	New, efficient greener heating system for the redesigned church building.	£20,000.00	No	Project yet to receive funding and begin.	TBC

Projects being delivered by Bristol City Council departments

Year	Ward	Department	Project name/ description	Total CIL/S106	Status update	Estimated completion
------	------	------------	---------------------------	----------------	---------------	----------------------

				funding agreed		
2021	Stockwood	Transport	Stockwood Lane pedestrian crossing	£60,000.00	At statutory advertisement stage, taking place 22/1/26-13/2/26	
2022	Brislington West	Parks	Arnos Court Park environmental improvements	£10,400.00	Community delivering planting element of this project. Woodland edge planting carried out late winter 2025. Swale complete. Some benches installed and a further 4 Benches being installed by Parks Area team February 2026.	Winter 25/26
2022	Knowle	Transport	Wingfield Road traffic calming	£60,000.00	At preliminary design stage. Condition of road is unsuitable for any form of traffic calming. Revised scheme of signs/lines being developed.	2026/27
2023	Knowle	Parks	Redcatch Park benches	£19,773.00	In discussions with stakeholders regarding locations	Spring 2026
2023	Knowle	Parks	Northern Slopes- Muriel's steps installation	£25,000.00	Currently on site, due to complete February 2026.	February 2026
2023	Knowle	Parks	Redcatch Park Infrastructure Improvements	Capital receipt- £57,000.00	One of 5 play areas being contracted out together. Contracts now awarded.	Spring 2026

					Works due to start Spring 2026	
2025	Stockwood	Parks	New play equipment for Cottle Road Park	£25,000.00	Programming into future delivery programme. Will contact stakeholders Spring 2026	Autumn 2026
2025	Knowle	Parks	Seating in Paignton Park Playground Area	£5,300.00	Not started. Programming into future delivery programme. Will contact stakeholders Spring 2026	Autumn 2026
2025	Brislington East	Parks	Improvements to St Annes Park	£9,500.00	Not started. Programming into future delivery programme. Will contact stakeholders Spring 2026	Autumn 2026
2025 and 2023	Brislington East	Parks	Eastwood Road Games Area	2023 – £98,000.00 2025 – £7,000.00 Other funding - £25,500.00	Tender documentation being drawn up liaising with stakeholders. Due to go out to tender Spring 2026	Autumn 2026

Completed projects

Projects complete by community organisations

Year	Ward	Name of Organisation	Project name	Total CIL/S106 funding agreed	Completion Date
2019	Knowle	Knowle and District Community Association	Replacement of boilers in both buildings	£21,000	November 2020
2021	Stockwood	BS14 Youth Club	Overhaul of the Roof at BS14 Youth Club	£25,300	February 2022
2021	Stockwood	Stockwood Growing Together	Stockwood Children's Centre Garden	£2,715	January 2025
2022	Knowle	Knowle & District Community Association	Replacement Windows for Main Building	£40,000	August 2023
2022	Brislington East	Brislington Cricket Club with Gloucestershire Cricket Foundation	Internal modifications to Brislington Cricket Club	£8,400	January 2024

2022	Stockwood	BS14 Youth Club	Refurbishment of gym room, art room and sports hall floor at BS14 Youth Club	£19,267	May 2023
2022	Stockwood	Imperial Rugby Football Club	New posts and netting for main pitch at Imperial Rugby Club	£3,000	August 2024
2023	Brislington West	Hungerford Community Centre	Hungerford Community Centre	£21,800	February 2025
2023	Brislington West	Accessible toilet in Church Hall	St Christopher's Church Hall	£10,000.00	November 2025
2023	Brislington West	St Cuthbert's Church	Improving St Cuthbert's for everyone	£28,000.00	January 2026

Projects complete by Bristol City Council Departments

Year	Ward	Department	Project name/ description	Total CIL/S106 funding agreed	Completion
2021	Stockwood	Transport	Stockwood Lane pedestrian crossing	£60,000.00	
2022	Brislington West	Parks	Arnos Court Park environmental improvements	£10,400.00	

2022	Knowle	Transport	St Agnes Walk parking restrictions	£15,000.00	
2022	Knowle	Transport	Wingfield Road traffic calming	£60,000.00	
2022	Brislington West	Transport	Wick Road area traffic calming		Project being delivered by WECA, funding returned to AC.
2023	Knowle	Parks	Redcatch Park Infrastructure Improvements	£57,000.00	
2025	Stockwood	Parks	New play equipment for Cottle Road Park	£25,000.00	
2025	Knowle	Parks	Seating in Paighton Park Playground Area	£5,300.00	
2025	Brislington East	Parks	Improvements to St Annes Park	£9,500.00	
2025	Brislington East	Parks	Eastwood Road Games Area	£7,000.00	
2022	Knowle	Transport	St Agnes Walk parking restrictions	£15,000.00	Complete 25/26