

Area Committee 9: Summary of CIL/ S106 Funded Projects

August 2026

Ongoing projects

Projects being delivered by Community Organisations

Year	Ward	Name of Organisation	Name / description of the project	Total CIL/S106 funding agreed	Funding released?	Project status update	Estimated completion Date
2025	Brislington West	Hungerford Community Centre	Roof repairs to community centre	Equity fund- £8,650.00	Yes	Works mostly complete	August 2026
2025	Brislington West	St Christopher's Church Hall	Church Hall kitchen upgrade	£15,000.00	Yes	Work on site has begun and the two rooms knocked together ready for the kitchen installation to begin in October.	November 2026

2025	Knowle	Friends of Jubilee Pool	Repair of Jubilee Pool and Gym roof	£36,000.00	Yes	£13,522 of the CIL grant has been spent to complete work on the vestibule area and front roof, including fixing skylights. This ensures that the welcome area of the building is waterproof.	September 2026
2025	Brislington East	Friends of Brislington Brook (via Bricks)	Improvements to St Anne's Valley	£12,860.00	Yes	Sculpture has been unveiled at community day, and the tools and storage have been installed and in use.	August 2026
2025	Stockwood	BS14 Youth Club	BS14 Youth Club	£16,806.00	No	No update received	TBC

Projects being delivered by Bristol City Council departments

Year	Ward	Department	Project name/ description	Total CIL/S106 funding agreed	Status update	Estimated completion
2021	Stockwood	Transport	Stockwood Lane pedestrian crossing	£60,000.00	Contract being prepared to issue to contractor	2026/27
2022	Knowle	Transport	Wingfield Road traffic calming	£60,000.00	Condition of road means reconstruction required for installation of speed cushions. Scheme extent reduced to suit available budget.	2026/27
2023	Brislington	Transport	Wick Road area traffic calming	£150,000	Scheme now being delivered as part of WECA funded A4 scheme, funding to be returned.	TBC
2023	Knowle	Parks	Redcatch Park benches	£19,773.00	Due to be carried out Summer 2026	Summer 2026
2023	Knowle	Parks	Redcatch Park Infrastructure Improvements	Capital receipt- £57,000.00	Contractors currently on site, due to be completed August 2026	Autumn 2026

2025	Stockwood	Parks	New play equipment for Cottle Road Park	£25,000.00	Programmed to be carried out Spring 2027	Spring/ Summer 2027
2025	Knowle	Parks	Seating in Paignton Park Playground Area	£5,300.00	Due to be carried out Autumn 2026	Autumn 2026
2025	Brislington East	Parks	Improvements to St Annes Park	£9,500.00	Programmed to be carried out Spring 2027	Spring/ Summer 2027
2025 and 2023	Brislington East	Parks	Eastwood Road Games Area	2023 – £98,000.00 2025 – £7,000.00 Other funding - £25,500.00	Due to be carried out Autumn / Winter 2026	Winter 2026

Completed projects

Projects complete by community organisations

Year	Ward	Name of Organisation	Project name	Total CIL/S106 funding agreed	Completion Date
2019	Knowle	Knowle and District Community Association	Replacement of boilers in both buildings	£21,000	November 2020
2021	Stockwood	BS14 Youth Club	Overhaul of the Roof at BS14 Youth Club	£25,300	February 2022
2021	Stockwood	Stockwood Growing Together	Stockwood Children's Centre Garden	£2,715	January 2025
2022	Knowle	Knowle & District Community Association	Replacement Windows for Main Building	£40,000	August 2023
2022	Brislington East	Brislington Cricket Club with Gloucestershire Cricket Foundation	Internal modifications to Brislington Cricket Club	£8,400	January 2024
2022	Stockwood	BS14 Youth Club	Refurbishment of gym room, art room and sports hall floor at BS14 Youth Club	£19,267	May 2023
2022	Stockwood	Imperial Rugby Football Club	New posts and netting for main pitch at Imperial Rugby Club	£3,000	August 2024

2023	Brislington West	Hungerford Community Centre	Hungerford Community Centre	£21,800	February 2025
2023	Brislington West	Accessible toilet in Church Hall	St Christopher's Church Hall	£10,000.00	November 2025
2023	Brislington West	St Cuthbert's Church	Improving St Cuthbert's for everyone	£28,000.00	January 2026
2025	Brislington West	St Cuthbert's Church	New, efficient greener heating system for the redesigned church building.	£20,000.00	July 2026
2025	Knowle	Redcatch Community Garden	Accessible Pathway for Inclusive Community Green Space	£2,000.00	July 2026

Projects complete by Bristol City Council Departments

Year	Ward	Department	Project name/ description	Total CIL/S106 funding agreed	Completion
2021	Stockwood	Transport	Stockwood Lane pedestrian crossing	£60,000.00	-
2022	Brislington West	Parks	Arnos Court Park environmental improvements	£10,400.00	-
2022	Knowle	Transport	St Agnes Walk parking restrictions	£15,000.00	-
2022	Knowle	Transport	Wingfield Road traffic calming	£60,000.00	-
2022	Brislington West	Transport	Wick Road area traffic calming	-	Project being delivered by WECA, funding returned to AC.
2023	Knowle	Parks	Redcatch Park Infrastructure Improvements	£57,000.00	-
2025	Stockwood	Parks	New play equipment for Cottle Road Park	£25,000.00	-
2025	Knowle	Parks	Seating in Paignton Park Playground Area	£5,300.00	-
2025	Brislington East	Parks	Improvements to St Annes Park	£9,500.00	-
2025	Brislington East	Parks	Eastwood Road Games Area	£7,000.00	-
2022	Knowle	Transport	St Agnes Walk parking restrictions	£15,000.00	Complete 25/26
2022	Brislington West	Parks	Arnos Court Park environmental improvements	£10,400.00	Spring 2026.
2023	Knowle	Parks	Northern Slopes- Muriel's steps installation	£25,000.00	February 2026

