Summary of Area Committee CIL / S106 Funded Projects delivered by City Transport – 31 July 2026

Area Committee 1

Table 1: Projects approved by Area Committee 1

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
Neighbourhood Partnership Legacy Scheme (devolved S106)	1	Avonmouth & Lawrence Weston	RS17018	Kings Weston Lane/Long Cross	The installation of a pedestrian crossing provision at the junction of Kings Weston Lane/Long Cross to provide safer crossing routes to schools and general pedestrian	£30,000	Preliminary design	Combined with scheme RS20015 and other S106 funding to deliver a scheme covering the wider area. Traffic and pedestrian counts have been undertaken. Reviewing options	2027/28
19/20	1	Avonmouth & Lawrence Weston	RS20016	Springfield Avenue, Shirehampton - Dropped Kerbs	Installation of dropped kerbs to improve pedestrian crossing points.	£10,000	Complete	Complete	Complete
19/20	1	Avonmouth & Lawrence Weston	RS20015	Long Cross, Lawrence Weston - verge improvements	Green Verges improvements and protection: Trial measures for	£40,000	Preliminary design	Combined with scheme RS17018 and other S106 funding to deliver a	2027/28

					improvement and protection works to the green infrastructure in parts of Lawrence Weston and Avonmouth Ward			scheme covering the wider area. Traffic and pedestrian counts have been undertaken. Reviewing options	
22/23	1	Avonmouth & Lawrence Weston	RS23009	Meere Bank verge parking	Improve the public realm and infrastructure within the street of Meere Bank in Lawrence Weston to compliment many activities the residents are already self-delivering to turn abused low value green verge into official parking spaces using Grasscrete.	£25,000	Detailed design	Public consultation complete and detailed design underway.	2026/27
22/23	2	Henbury & Brentry	RS23010	Henbury Road traffic calming	Speed mitigation measures (possibly a speed plateau to be constructed between the road narrowing by the Blaise Inn) to	£20,114	On hold	Currently on hold but Road Safety team will be combining this with other funding to deliver a scheme covering the wider area.	TBC

					reduce speeds on the road.				
Casualty Reduction	2	Henbury & Brentry	TBD	Kings Weston Road Blaise Crossing	Seed funding for a zebra crossing.	£25,000	On hold	Currently on hold but Road Safety team will be combining this with other funding to deliver a scheme covering the wider area.	TBC

Area Committee 2

Table 2: Projects approved by Area Committee 2

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
18/19	2	Bishopston & Ashley Down	RS19020	Gloucester County Cricket Ground Traffic management measures	Pedestrian footway improvements outside the main entrance to the County Ground	£ 19,100.00	On hold	Due to construction works at the County Ground there is only one access. Scheme can only proceed once the second entrance has reopened in Sep 2026	26/27

19/20	1	Westbury-on-Trym & Henleaze	RS20021	Henleaze Road - Zebra crossing upgrade	Addition of Halo's to existing zebra crossing beacon to increase visibility	£ 4,500.00	On hold	Street lighting team require the crossing to be fully renewed in order for Halos to be added. Recommend dropping the scheme.	TBC
19/20	2	Redland	RS20013	Cranbrook Road Pedestrian Crossing	Pedestrian refuge crossing / improved pedestrian safety at junction with Cairns Road.	£ 40,000.00	Complete	Complete	Complete
19/20	1	Westbury-on-Trym & Henleaze	RS20014	Canford Lane - pedestrian crossing point	Pedestrian crossing by Canford Park/Canford Cemetery.	£ 40,000.00	Complete	Complete	Complete
19/20	1	Stoke Bishop	RS20019	Bell Barn Road - Pedestrian safety	Small section footway to link two existing footways by the side of the junction with Shirehampton Road	£ 15,000.00	Complete	Complete	Complete

22/23	2	Bishopston & Ashley Down	RS23003	Ashley Down Primary School bollards	Installation of pencil bollards by Ashley Down Primary School	£ 4,000.00	Complete	Complete	Complete

Area Committee 3

Table 3: Projects approved by Area Committee 3

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
Avon Crescent Re-Routing	1	Hotwells & Harbourside	RS15012	Avon Crescent	Traffic management scheme to reduce the impact of traffic, improve facilities for cycling and walking, improve safety.	£ 52,663.00	On hold	Awaiting outcome of planning approvals within the CRSTS programme	TBC
19/20	1	Clifton Down	RS20017	Elm Lane / Lower Redland Road - traffic calming	Traffic calming measures to reduce traffic speeds on Elm Lane, including junction treatment	£ 25,000.00	Detailed design	Repricing on new Contract Framework prior to engaging a contractor	2026/27

					with Lower Redland Road.				
22/23	1	Clifton Down	RS23002	Apsley Road traffic calming	Traffic calming measures on Apsley Road to reduce vehicle speeds	£ 20,000.00	Detailed design	Changes following public consultation being prepared.	2026/27

Area Committee 4

Table 4: Projects approved by Area Committee 4

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
19/20	4	Easton	RS20007	Victoria Parade	To widen the pavement in the section of Victoria Parade from Church Road to Mary Street, to allow for the installation of bollards to deter people from parking on the pavement	£ 20,000	Complete	Complete	Complete
21/22	4	Lawrence Hill	RS21022	St Nicholas of Toletine Primary	Safety improvements in the vicinity of the school	£ 48,288.78	Detailed design	In final design stage prior to engaging contractor	2026/27

				School safety improvements					
21/22	4	Easton	RS21024	Whitehall Road / Russell Town Avenue Safety Scheme	Measures to improve pedestrian crossings and reduce the speed and volume of traffic	£ 35,000	Preliminary design	Reviewing data and determining viable options	2026/27
21/22	4	Lawrence Hill	RS21025	St Philips Area Pedestrian Crossings	4 Pedestrian Crossings. •Feeder Road - where the footbridge crosses the Canal •Short Street - junction with Feeder Road •Albert Crescent - opposite St Philip's Marsh Nursery School •Albert Road - opposite entrance to Spark Evans Park	£ 80,000	Preliminary design	Only 2 locations are viable with other developments. Proceeding with designs for crossings by Feeder Road footbridge and Albert Crescent Nursery. Initial designs being considered prior to public engagement	2027/28
19/20	4	Lawrence Hill	RS20022	Felix Road Green Corridor	Measures along Felix Road to improve the local environment, reduce the impact of traffic and improve pedestrian crossing facilities around Bannerman Road Community Academy, along Bannerman road and Felix Road.	£ 100,063	Statutory advertisement	Statutory consultation to take place for Zebra crossing scheme at Easton Road / Brixton Road	2026/27

22/23	4	Central	RS23005	Prewett Street traffic calming	Traffic calming measures on Prewett Street	£ 80,491.28	Statutory Advertisement	Statutory advertisement being prepared.	2027/28
22/23	4	Central	RS23011	Temple Way Underpass improvements	Improve the underpass to make it a safer, more attractive pedestrian (and cycle) route.	-	Withdrawn	Withdrawn	N/A
22/23	4	Easton	RS23015	Bloy Street	Streetscape improvements	£20,000	Complete	Complete	Complete
23/24	4	Lawrence Hill	RS24003	St Matthias Park improvements	Pedestrianisation/Segregated cycle facilities	£ 306,693.53	Statutory Advertisement	Statutory advertisement being prepared.	2027/28

Area Committee 5

Table 5: Projects approved by Area Committee 5

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
Minor S106 Schemes – General	3	Frome Vale	RS18011	St Matthias Campus Traffic Management/Parking	Parking restrictions in the area to offset the impact of the development.	£ 45,875.15	Detailed Design	Preparing contract to issue to contractor	26/27

19/20	3	Lockleaze	RS20005	Fairfield High School and Rousham Road, Road Safety	Traffic calming measures to reduce traffic speeds on roads around the school to improve pedestrian safety.	£ 60,000.00	Complete	Complete	Complete
Casualty Reduction	3	Frome Vale	RS21008	Snowdon Road / Bristol MET	Crossing and traffic calming	£ 115,000.00	Detailed Design	Finalising design prior to engaging contractor	26/27
S106 Scheme – Major	3	Frome Vale	RS21009	Manor Road College Road	Footway works and bus stop improvements	£ 91,750.29	Detailed Design	Finalising design prior to engaging contractor	26/27
22/23	3	Eastville	RS23004	Gordon Avenue traffic calming	Traffic calming measures on Gordon Road	£ 50,000.00	Statutory Advertisement	Statutory advertisement being prepared.	26/27
23/24	3	Hillfields	RS24001	Hillfields Signs and Trees	Directional signage to community venues plus tree planting with any surplus funds	£ 10,000.00	Complete	Complete	Complete

23/24	3	Eastville	RS24002	Crofts End Road parking review	Parking restrictions in Crofts End Road	£ 15,000.00	Complete	Complete	Complete

Area Committee 6

Table 6: Projects approved by Area Committee 6

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
Neighbourhood Partnership Legacy Scheme	4	St George West	RS17023	Lyppiatt Road Footway Scheme	To widen the pavement in the section of Lyppiatt Road from Church Road to just north of the Tesco loading area on both sides of the road, to allow for the installation of bollards to deter people from parking on the pavement and additional cycle parking.	£ 25,076.00	Complete	Complete	Complete
19/20	4	St George Cental	RS20009	Hillside Road Traffic Calming	Traffic calming measures (speed cushions) to	£ 50,000.00	Complete	Complete	Complete

					reduce traffic speeds.				
21/22	4	St George Central	RS20009	Hillside Road Traffic Calming Phase 2	Extension of traffic calming on Hillside Road further along the road	£ 25,000.00	Complete	Complete	Complete
21/22	4	St George Central	RS21023	Soundwell Road.	Safer Streets in Soundwell Road in Kingswood Bristol to address conflicts between traffic on narrow section of road, parking on pavements, speed and crossing difficulties.	£ 73,156.00	Public consultation	Public consultation ends 21 July 2026	27/28

Area Committee 7

Table 7: Projects approved by Area Committee 7

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
Neighbourhood Partnership Legacy Scheme	5	Southville	RS12041	Greville Road DIY Streets scheme	Planters, cycle parking and other localised measures to reduce the impact of traffic on the residential streets.	£ 16,942.00	Complete	Complete	Complete
Neighbourhood Partnership Legacy Scheme	5	Windmill Hill	RS14065	Bath Road to Wells Road traffic calming (Angers Rd / Stanley Hill).	Traffic management scheme to reduce the volume of traffic using route as alternative to Three lamps Junction.	£ 14,805.00	Complete	Complete	Complete
19/20	5	Southville	RS20002	North Street / Gathorne	Build outs or other safety measure at	£ 65,000.00	On Hold	To be delivered as part of South	TBC

				Road road safety scheme	junction of Gathorne Road and North St to improve visibility of road users leaving Gathorne Road and turning onto North St.			Bristol Liveable Neighbourhood	
19/20	5	Windmill Hill	RS20003	St Lukes Road - pedestrian crossing	Installation of pedestrian crossing, in the vicinity of the steps down from St Luke's Crescent to cross to Victoria Park.	£ 60,000.00	Complete	Complete	Complete
19/20	5	Bedminster	RS20001	Luckwell Road Crossing	Improved pedestrian crossings to Luckwell Primary School.	£ 108,569.00	Complete	Complete	Complete

Neighbourhood Partnership Legacy Scheme	5	Windmill Hill	RS12036	Cotswold Road	Measures to deter through traffic.	-	On Hold	To be delivered as part of SBLN	
Minor -Section 106 Schemes - General	5	Bedminster	RS19001	Ashton Gate Wider Parking Review	Review of parking restrictions in the wider area around the stadium which suffers from event day parking. review of data only.	-	On Hold	To be delivered as part of SBLN	
22/23	5	Windmill Hill	RS23008	St Lukes Road cycle improvements	Removal of guardrail to improve cycle access on to Oxford Street	£ 10,000.00	Complete	Complete	Complete
23/24	5	Windmill Hill	RS24004	St Johns Lane planters	Planters in grass verge by roundabout	£ 5,000.00	Complete	Complete	Complete

Area Committee 8

Table 8: Projects approved by Area Committee 8

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
21/22	6	Hengrove & Whitchurch Park	RS21027	Shortwood Road Traffic Calming	Traffic calming to reduce the speed and volume of traffic on Shortwood Road and the wider areas	£ 50,000.00	Statutory Advertisement	TRO and Statutory Notice being prepared for advertisement.	26/27
21/22	6	Hartcliffe & Withywood	RS21028	Wells Road Parking Restrictions	Changes to the existing parking restrictions on Wells Road between Petherton Road and New Fosseway and on Mowbray.		On Hold	Recommended to be dropped	N/A
22/23	6	Hengrove & Witchurch Park	RS23013	Bamfield traffic calming	Road safety scheme at Bamfield	£ 25,000.00	Public consultation	Waiting on Councillor feedback following public consultation	27/28

22/23	6	Hengrove & Whitchurch Park	RS23014	Clatworthy Road traffic calming	Road safety scheme at Clatworthy Drive and Tarnock Avenue	£ 50,000.00	Public consultation	Public consultation underway until 03 August 2026	26/27
23/24	6	Hengrove & Whitchurch Park	RS24005	Totshill Drive road safety review	Introduce traffic management measures in Totshill Drive and the surrounding area to improve safety and reduce vehicle speeds and volumes.	£ 75,000.00	Statutory Advertisement	TRO and Statutory Notice being prepared for advertisement.	26/27
23/24	6	Hartcliffe & Withywood	RS24006	Whitchurch Lane crossing	Improved crossing facilities on Whitchurch Lane adjacent to Willmott Park	£ 20,000.00	Public consultation	Full budget was not allocated. Reduced design (speed cushions) agreed after engagement with Cllrs. Public engagement completed - responses being considered.	26/27

Update on Area Committee funded projects being delivered by City Transport – Local Transport Team

Area Committee 9

Table 9: Projects approved by Area Committee 9

Year funded	Old AC	Ward	Project code / reference	Project name / site	Brief description	Total CIL / S106 Funding agreed	Project status	Progress update	Expected completion date
21/22	6	Stockwood	RS21030	Stockwood Lane Pedestrian Crossing		£ 60,000.00	Detailed design	Contract being prepared to issue to contractor	2026/27
22/23	5	Knowle	RS23006	St Agnes Walk parking restrictions	Parking restrictions to improve access to St Agnes Walk and Gardens	£ 15,000.00	Complete	Complete	Complete
22/23	5	Knowle	RS23007	Wingfield Road traffic calming	Traffic calming measures on Wingfield Road	£ 60,000.00	Preliminary design	Condition of road means reconstruction required for installation of speed cushions. Scheme extent reduced to suit available budget.	2026/27
22/23	5	Brislington West	RS23012	Wick Road area traffic calming	Installation of road infrastructure to reduce speeding	£ 150,000.00	Withdrawn	Scheme now being delivered as part of	TBC

					and improve safety on Wick & Newbridge Road and safety improvements around Holymead School sites.			WECA funded A4 scheme. Funding to be returned to AC.	